

CHECKLIST ON MOBILES FOR FINAL

(PLEASE COMPLETE ALL ITEMS BEFORE CALLING FOR INSPECTION)

- ALL PROPER DRAINAGE DITCHES ARE INSTALLED
- ALL BLOCKS PIERS COMPLETE (NO OPEN CELLS)
- ALL STRAPS AND ANCHORS IN (ANCHORS CLOSE TO GROUND)
- ALL INSULATION IS UP AND COVERED UNDER UNIT
- ALL TRASH AND DEBRIS REMOVED FROM UNDER UNIT
- ALL WATER LINES ARE INSTALLED
- ALL SEPTIC LINES COMPLETE (NO BLACK AND WHITE MIX)
- ALL ELECTRIC HAS BEEN COMPLETED
- ALL POWER JOB # S ARE ON FILE (DUKE POWER)
- ALL STEPS COMPLETE (DOORS THAT SWING OUT 3X3 PAD)
- ALL BLACK PLASTIC UNDER UNIT INSTALLED (6 MIL)
- ALL ELECTRIC PANELS COVERS ARE OFF FOR INSPECTION
- ALL DOORS ARE OPEN FOR INSPECTION
- ALL HEAT TYPES INSTALLED (VENTED FUELS OR ELECTRIC)
- ALL INTERIOR COMPLETE (CARPET, FLOORING, AND WOOD)
- ALL DUCTWORK UNDER UNIT COMPLETE (UP OFF GROUND)
- ALL EXTERIOR HEAT PUMP UNITS INSTALLED
- ALL EXTERIOR LIGHT FIXTURES ARE INSTALLED

